

Installation and Operational Qualification Protocol

(Reference: SOP _____)

Project Name		Project Number	
Equipment		Serial Number	
Manufacturer		Model Number	
Process Line/Location		Protocol number	

	WRITTEN BY:	REVIEWED BY:
Name:		
Position		
Signature:		
Date:		

	APPROVAL TO EXECUTE:		
Name:			
Position:			
Signature:			
Date:			

	PROTOCOL COMPLETION APPROVAL:		
Name:			
Position:			
Signature:			
Date:			

1 OBJECTIVE

The objective of this protocol is to define the Installation Qualification (IQ) and Operational Qualification (OQ) requirements and acceptance criteria for the [insert system name and plant number] which will be located in the [insert area, packaging or manufacturing] at site [insert site name]. IQ/OQ is required as [insert brief description as to why required, e.g. as it is new equipment].

Successful completion of this protocol will provide a high degree of assurance that the equipment has been installed and operates in accordance with the site requirements, specifications and manufacturers recommendations and is in compliance with cGMP and site policies.

Installation and Operational Qualification Protocol

(Reference: SOP _____)

Appendix [Insert Appendix No]

Test 001: Verification of Installed Equipment

1. Objective
<p>The objective of this test is:</p> <ol style="list-style-type: none"> 1. To verify that equipment is uniquely identified and installed in accordance with site and manufacturers' recommendations 2. To verify that equipment is scheduled for preventative maintenance 3. To ensure that the equipment installed is documented for change control / revalidation purposes
2. Procedure
<p>Inspect the installed equipment and record details of all major process equipment as required below. Verification of installed components may be achieved by visual inspection or approved documentation / drawings. If a document or drawing is used it must be referenced.</p>
3. Acceptance Criteria
<p>All equipment must be uniquely identified and installed in accordance with site and manufacturers' recommendations. All major equipment items should be included for preventative maintenance</p>

Equipment Description	Installed	Initial & Date
[Insert Equipment Name. If sub-systems include one row for each sub system]	Manufacturer	
	Model	
	Serial number	
	Plant No	
	Maintenance log No	
[Insert Equipment Name. If sub-systems include one row for each sub system]	Manufacturer	
	Model	
	Serial number	
	Plant No	
	Maintenance log No	

Comments:

All Acceptance Criteria Met (yes/no): _____ Report all deviations/further actions in Appendix [insert Deviation appendix no] (Deviation ref _____)	Initial/Date
Reviewed By:	<div style="text-align: center;">Page 5 of 18</div> Date:

Installation and Operational Qualification Protocol

(Reference: SOP _____)

Appendix [Insert Appendix No]

Test 005: Verification of Computer System Software

1. Objective
<p>The objective of this test is:</p> <ol style="list-style-type: none"> 1. To verify that all computer system Operating Software and Application Software integrated with the system is uniquely identified and installed in accordance with site and manufacturers' recommendations. 2. To ensure that the software components of the installation are documented for change control/re-validation purposes.
2. Procedure
<p>Inspect the installed software and record details. Verification of installed components may be achieved by visual inspection or approved documentation / drawings. If a document or drawing is used it must be referenced.</p>
3. Acceptance Criteria
<ol style="list-style-type: none"> 1. All software must be uniquely identified and installed in accordance with site and manufacturers' recommendations. 2. A backup copy of the software must be available.

Software Description	Installed	Initial & Date
[Insert system name]	Operating Software name	
	Operating Software version	
	Application Software name	
	Application Software version	
	Application Software Developer	
	Location of backup	

Comments:

All Acceptance Criteria Met (yes/no): _____ Report all deviations/further actions in Appendix [insert Deviation appendix no] (Deviation ref _____)	Initial/Date
Reviewed By: _____	Page 9 of 18 Date: _____

Installation and Operational Qualification Protocol

(Reference: SOP _____)

Appendix [Insert Appendix No]

Test Ref: 010: Verification of Safety

1. Objective
The objective of this test is to verify that EHS are notified that qualification of the system is being undertaken and a safety audit if required can be performed.
2. Procedure
Contact the EHS representative and determine if a safety audit is required prior to performing any OQ testing. If required, enter the estimated completion date for the audit. It is the responsibility of EHS to complete this test and to ensure that the equipment is safe for operational qualification and for use.
3. Acceptance Criteria
The need for a safety audit has been established prior to OQ and if required a safety audit has been conducted by EHS and the equipment is deemed suitable for routine use.

Test #	Test Procedure	Actual	Initial & Date
1	Determine if a safety audit is required	Audit required? _____	
2	Enter the estimated completion date for the safety audit if required		
3	Document if the system is considered safe for operational qualification		

Comments:

All Acceptance Criteria Met (yes/no): _____ Report all deviations/further actions in Appendix [insert Deviation appendix no] (Deviation ref _____)	Initial/Date
Reviewed By:	Page 14 of 18 Date:

Installation and Operational Qualification Protocol

(Reference: SOP _____)

APPENDIX [Insert Appendix No] – DEVIATION LOG AND REPORT

DEVIATION REPORT NO.:							
TEST SCRIPT / TEST PROCEDURE #:							
<p>1. DEVIATION DESCRIPTION:</p>							
						Initial / Date _____	
<i>Circle Classification</i>	Critical Deviation	Non-Critical Deviation	<i>Circle Change Required</i>	Yes Change # _____	No	Deviation # _____	COMMITMENT # _____
<p>2. RESOLUTION (attach any re-test results to this sheet):</p>							
						Resolution Completed & Deviation Resolved: (yes/no) _____ Initial / Date _____	
<p>3. JUSTIFICATION FOR ACCEPTANCE OF DEVIATION:</p>							
						Justification Completed & Deviation Accepted: (yes/no) _____ Initial / Date _____	
	Print/Type Name		Signature			Date	
Approved By: (System Owner)							
Approved By: (Validation)							
Approved By: (Quality Assurance)							